IRONWOOD CIVIL CONSTRUCTORS

CHANGE ORDER CO-011, REVISION 1

This revision supersedes CO-011 dated 06/02/2026 in the amount of $48,200.00, which is void.

Project	Mill Creek Wastewater Plant Upgrade	Contract No.	MC-2203
Owner	Mill Creek Utility District	Engineer	Hydra Engineering, PC
Revision Date	06/19/2026	Original CO Date	06/02/2026

Description: Unforeseen rock encountered at Influent Pump Station excavation below elevation 412.0, requiring rock excavation, extended dewatering, and replacement with imported select backfill. Quantities revised after joint field measurement on 06/15/2026.

Reason: Differing site condition (unforeseen rock).

No.	Item	Qty	Unit	Rate	Amount
1	Additional excavation in rock, Influent Pump Station	140	CY	$185.00	$25,900.00
2	Dewatering, extended duration	10	DAY	$1,249.00	$12,490.00
3	Imported select backfill	210	CY	$36.00	$7,560.00
	TOTAL (all markups included)				$45,950.00

Original CO-011 pricing (for reference only): rock 150 CY, dewatering 12 days, backfill 215 CY = $48,200.00.

Original Contract Amount	$12,300,000.00
Previous Change Orders (CO-001 to CO-010)	$286,410.00
Contract Amount prior to this CO	$12,586,410.00
This CO (Rev 1)	$45,950.00
Revised Contract Amount	$12,632,360.00
Contract Time Extension	9 calendar days

OWNER	CONTRACTOR	ENGINEER
M. Osei	*J. Carver*	*H. Lindqvist*
Martin Osei, General Manager	Jill Carver, Project Manager	Hanna Lindqvist, PE
06/24/2026	06/19/2026	06/22/2026