RIDGELINE BUILDERS, INC.
General Contractors • Lic. #CGC-1528841
4410 Industrial Pkwy, Suite 200, Columbus, OH 43219
(614) 555-0182 • pm@ridgelinebuilders.example

CHANGE ORDER
No. **007**
Ref: PCO-012 / ASI-09 / RFI #42

PROJECT:	Riverside Medical Office Building	**DATE:**	Sept. 18, 2026
Project No.:	24-118	**Contract Date:**	02/03/26
OWNER:	Harmon Health Partners, LLC	**ARCHITECT:**	Calloway + Finch Architects
Owner Address:	880 W. Broad St., Columbus, OH	**Contract For:**	General Construction

DESCRIPTION OF CHANGE

Per Owner request and Architect's Supplemental Instruction ASI-09 (response to RFI #42), add structural support at the relocated imaging equipment room (Level 2, grid lines C-D / 4-5), relocate electrical receptacles to suit revised casework layout, and modify partition framing accordingly. Ceramic wall tile at Corridor 2B is deleted from the scope and replaced with painted gypsum board (paint by others under existing scope). Reason for change: **Owner-requested design revision**.

Item	Description	Qty	Unit	Unit Cost	Amount
1	Furnish & install add'l structural steel beam W12x26 incl. connections	3	EA	$2,850.00	$8,550.00
2	Relocate duplex receptacles, incl. new boxes & wiring (Electrical sub)	4	EA	$325.00	$1,300.00
3	Carpentry labor - partition framing modifications	24	HR	$85.00	$2,040.00
4	CREDIT: Delete ceramic wall tile, Corridor 2B	180	SF	$12.50	($2,250.00)
	Subtotal				$9,640.00
	Overhead & Profit @ 10%				$964.00
	Bond @ 1.5%				$159.06
	TOTAL THIS CHANGE ORDER				$10,763.06

Note: Contractor's original proposal PCO-012 dated 08/29/2026 was submitted at $11,240.00; amount above reflects negotiated pricing per meeting of 9/11/26.

CONTRACT SUM AND TIME

The original Contract Sum was	$2,485,000.00
Net change by previously authorized Change Orders (CO-001 thru CO-006)	$37,420.50
The Contract Sum prior to this Change Order was	$2,522,420.50
The Contract Sum will be increased by this Change Order in the amount of	$10,763.06
The new Contract Sum including this Change Order will be	$2,533,183.56
The Contract Time will be increased by	Six (6) calendar days
The date of Substantial Completion as of the date of this Change Order therefore is	March 14, 2027

NOT VALID UNTIL SIGNED BY THE OWNER, CONTRACTOR AND ARCHITECT. Signature of the Contractor indicates agreement herewith, including any adjustment in the Contract Sum or Contract Time.

ARCHITECT	CONTRACTOR	OWNER
Calloway + Finch Architects	Ridgeline Builders, Inc.	Harmon Health Partners, LLC
D. Calloway	*Marcus T. Reyes*	
By: Diane Calloway, AIA	By: Marcus T. Reyes, Project Manager	By: _____
Date: 9/19/2026	Date: 09/18/26	Date: _____