KEYSTONE MECHANICAL CORP.
HVAC • Plumbing • Controls
212 Foundry Lane, Allentown, PA 18102 • (610) 555-0147

October 2, 2026

Lakeview Unified School District
Attn: Robert Okafor, Director of Facilities
1500 Lakeview Ave.
Allentown, PA 18104

RE: Lakeview Elementary Gym Renovation (Proj. LUSD-2025-07) – Change Order #3, Rooftop Unit RTU-2

Dear Mr. Okafor,

During demolition of the existing roof curb on September 24, our crew discovered that the curb and supporting steel under RTU-2 are severely corroded and cannot safely carry the new unit specified in the contract documents. This condition was concealed and could not have been identified before the roofing was removed.

We propose to furnish and install a new prefabricated roof curb, replace the two corroded support angles, and make the associated ductwork transitions, for a lump sum of **Forty-Two Thousand Six Hundred Eighty Dollars ($42,680.00)**. This price includes all labor, materials, crane time, and our overhead and profit.

This work will require an additional ten (10) working days to the contract schedule, as the curb is a long-lead item.

Please sign below to authorize this change so that we can release the curb order this week. If you have any questions, call me directly at the number above.

Sincerely,

Elena Varga
Elena Varga, Project Manager
Keystone Mechanical Corp.

ACCEPTED BY OWNER: _____ Date: _____
Lakeview Unified School District